





Activity ID	Task Description	Dur Days	Start	Finish	Total Float	2009				2010				2011				2012			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
<b>CONSTRUCTION</b>																					
H05C2410	Install Foundations - Secondary Iron Removal	80	02AUG10	19NOV10	45																
H05S2410	Erect Structures, Tanks, Filters - Secondary Iron	100	22NOV10	18APR11	45																
H05M2410	Complete Sec Iron Removal Mech/Piping	80	19APR11	08AUG11	45																
H05E2410	Install Electrical Equip & Tray - Secondary Iron	30	19APR11	30MAY11	45																
H05E2420	Complete Elect/Inst'n - Secondary Iron Removal	60	31MAY11	22AUG11	45																
<b>COMMISSIONING</b>																					
H06N2410	Pre-Op Testing - Secondary Iron Removal	20	23AUG11	19SEP11	45																
<b>Mixed Hydroxide Precipitation</b>																					
<b>PRE-PURCHASED EQUIPMENT</b>																					
H0PX0410	Bid & Award - Filter Press Equipment	50	23NOV09	09FEB10	73																
H0PX0450	Fabricate & Deliver - Filter Press Equipment	220	10FEB10	14DEC10	73																
H0PX2510	Bid & Award - Mixed Hydroxide Precip Equipment	100	29MAR10	13AUG10	80																
H0PX2550	Fab & Deliver - Mixed Hydroxide Precip Equip	200	21JUN10	04APR11	80																
<b>CONSTRUCTION</b>																					
H05C2510	Install Foundations - Mixed Hydroxide Precip	80	02AUG10	19NOV10	50																
H05S2510	Erect Structures, Tanks, Equip - Mixed Hydroxide	100	22NOV10	18APR11	50																
H05M2510	Complete Mixed Hydroxide Precip Mech/Piping	80	19APR11	08AUG11	50																
H05E2510	Install Elec Equip & Tray - Mixed Hydroxide Area	30	19APR11	30MAY11	50																
H05E2520	Complete Elect/Inst'n - Mixed Hydroxide Precip	60	31MAY11	22AUG11	50																
<b>COMMISSIONING</b>																					
H06N2510	Pre-Op Testing - Mixed Hydroxide Precip Area	20	30AUG11	26SEP11	45																
<b>Scavenger Precipitation</b>																					
<b>PRE-PURCHASED EQUIPMENT</b>																					
H0PX2610	Bid & Award - Scavenger Precipitation Equipment	100	29MAR10	13AUG10	85																
H0PX2650	Fabricate & Deliver - Scavenger Precip Equip	200	21JUN10	04APR11	85																
<b>CONSTRUCTION</b>																					
H05C2610	Install Foundations - Scavenger Precip Area	80	02AUG10	19NOV10	50																
H05S2610	Erect Structures, Tanks, Filters - Scavenger Prec	100	22NOV10	18APR11	55																
H05M2610	Complete Scavenger Precip Area Mech/Piping	80	19APR11	08AUG11	55																
H05E2610	Install Electrical Equip & Tray - Scavenger Prec	30	19APR11	30MAY11	55																
H05E2620	Complete Elect/Inst'n - Scavenger Precip Area	60	31MAY11	22AUG11	55																
<b>COMMISSIONING</b>																					
H06N2610	Pre-Op Testing - Scavenger Precipitation Area	20	11OCT11	07NOV11	20																
<b>Manganese Removal</b>																					
<b>PRE-PURCHASED EQUIPMENT</b>																					
H0PX2710	Bid & Award - Manganese Removal Equipment	100	29MAR10	13AUG10	90																
H0PX2750	Fabricate & Deliver - Manganese Removal Equip	200	21JUN10	04APR11	90																
<b>CONSTRUCTION</b>																					
H05C2710	Install Foundations - Manganese Removal Area	80	02AUG10	19NOV10	50																
H05S2710	Erect Structures, Tanks, Filters - Manganese Rmvl	100	22NOV10	18APR11	60																
H05M2710	Complete Manganese Removal Area Mech/Piping	80	19APR11	08AUG11	60																
H05E2710	Install Elec Equip & Tray - Manganese Removal	30	19APR11	30MAY11	60																
H05E2720	Complete Elect/Inst'n - Manganese Removal Area	60	31MAY11	22AUG11	60																
<b>COMMISSIONING</b>																					
H06N2710	Pre-Op Testing - Manganese Removal Area	20	18OCT11	14NOV11	20																
<b>Clarification Pond and Ocean Outfall Pipeline</b>																					
<b>PRE-PURCHASED EQUIPMENT</b>																					
H0PX0510	Bid & Award - High Pressure Pumps	50	23NOV09	09FEB10	63																

Activity ID	Task Description	Dur Days	Start	Finish	Total Float	2009				2010				2011				2012	
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX0550	Fabricate & Deliver - High Pressure Pumps	240	10FEB10	19JAN11	63														
H0PX2751	Bid & Award - Clarification Area Equipment	80	29MAR10	16JUL10	80														
H0PX2755	Fab & Deliver - Clarification Area Equipment	200	21JUN10	04APR11	80														
<b>CONSTRUCTION</b>																			
H05C2751	Site Prep & Earthworks - Cooling & Clarification	60	02AUG10	22OCT10	20														
H05C2753	Site Prep & Earthworks - Ocean Outfall Pipeline	160	05JUL10	21FEB11	30														
H05C2755	Install Foundations - Cooling & Clarification	60	25OCT10	24JAN11	20														
H05S2751	Erect Structures & Tanks - Clarification Area	100	25JAN11	13JUN11	20														
H05M2751	Complete Clarification Area Mech/Piping	80	17MAY11	05SEP11	30														
H05M2753	Install Ocean Outfall Pipeline & Equipment	260	30AUG10	05SEP11	30														
H05E2751	Install Elec Equip & Tray - Clarification Area	20	14JUN11	11JUL11	20														
H05E2752	Complete Elect/Inst'n - Clarification Area	60	12JUL11	03OCT11	20														
<b>COMMISSIONING</b>																			
H06N2751	Pre-Op Testing - Clarification Area	10	04OCT11	17OCT11	20														
H06N2753	Pre-Op Testing - Ocean Outfall Pipeline	20	04OCT11	31OCT11	30														
<b>Residue Neutralization</b>																			
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX2910	Bid & Award - Residue Neutralization Equipment	80	01FEB10	21MAY10	110														
H0PX2950	Fabricate & Deliver - Residue Neutraliz'n Equip	220	12APR10	21FEB11	110														
<b>CONSTRUCTION</b>																			
H05C2910	Site Prep & Earthworks - Neutralization/Tailings	80	10MAY10	27AUG10	60														
H05C2920	Install Foundations - Residue Neutralization	60	30AUG10	19NOV10	60														
H05S2910	Erect Thickener Structures, Tanks & Rakes	100	22NOV10	18APR11	60														
H05M2910	Complete Residue Neutralization Area Mech/Piping	80	19APR11	08AUG11	60														
H05M2920	Install Residue Neutralization Pipeline (6km)	100	25JAN11	13JUN11	90														
H05E2920	Install Elect/Inst'n - Residue Neutralization	60	31MAY11	22AUG11	60														
<b>COMMISSIONING</b>																			
H06N2910	Pre-Op Testing - Residue Neutralization Area	20	23AUG11	19SEP11	60														
<b>Sulphuric Acid Plant &amp; Acid Storage</b>																			
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX0610	Bid & Award - Sulphuric Acid Plant (LSTK)	60	26OCT09	26JAN10	73														
H0PX0650	Fabricate & Deliver - Sulphuric Acid Plant Equip	280	27JAN10	02MAR11	73														
H0PX3310	Bid & Award - Sulphur Systems Equipment	100	29MAR10	13AUG10	90														
H0PX3350	Fabricate & Deliver - Sulphur Systems Equip	200	21JUN10	04APR11	90														
<b>CONSTRUCTION</b>																			
H05N3310	Install Complete Sulphuric Acid Plant (LSTK)	240	22NOV10	31OCT11	10														
H05C3310	Install Foundations -Sulphur Handling/Acid Areas	80	02AUG10	19NOV10	10														
H05S3310	Erect Sulphur Tanks & Structures	100	22NOV10	18APR11	60														
H05S3320	Erect Sulphur Melter Area Structures & Equipment	100	22NOV10	18APR11	60														
H05M3310	Complete Sulphur & Acid Areas Mech/Piping	80	19APR11	08AUG11	60														
H05E3310	Install Elec Equip & Tray - Sulphur & Acid Areas	30	19APR11	30MAY11	60														
H05E3320	Complete Elect/Inst'n - Sulphur & Acid Areas	60	31MAY11	22AUG11	60														
<b>COMMISSIONING</b>																			
H06N3310	Pre-Op Testing - Sulphur Melting & Acid Storage	20	23AUG11	19SEP11	60														
H06N3320	Pre-Op Testing - Sulphuric Acid Plant (by LSTK)	20	01NOV11	28NOV11	10														
<b>Boiler &amp; Powerhouse including Auxiliaries</b>																			
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX0710	Bid & Award - Boiler	60	26OCT09	26JAN10	21														

Activity ID	Task Description	Dur Days	Start	Finish	Total Float	2009				2010				2011				2012	
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX0750	Fabricate & Deliver - Boiler	320	27JAN10	27APR11	21														
H0PX4451	Bid & Award - Powerhouse & Aux Equipment	100	23NOV09	20APR10	83														
H0PX4455	Fabricate & Deliver - Powerhouse & Aux Equip	280	24FEB10	30MAR11	83														
<b>CONSTRUCTION</b>																			
H05N4451	Install Complete Boiler Plant	112	28APR11	30SEP11	21														
H05C4451	Install Foundations - Boiler/STG/WTP Areas	80	02AUG10	19NOV10	20														
H05S4451	Erect Powerhouse Area Structures/Tanks/Equipment	100	22NOV10	18APR11	20														
H05S4452	Erect Cooling Tower	60	22NOV10	21FEB11	40														
H05M4451	Complete STG & Water Treatment Mech/Piping	100	19APR11	05SEP11	30														
H05E4451	Install Powerhouse Electrical Switchyard & Equip	80	22MAR11	11JUL11	20														
H05E4452	Complete Elect/Inst'n - Boiler/STG/WTP Areas	60	12JUL11	03OCT11	20														
<b>COMMISSIONING</b>																			
H06N4451	Pre-Op Testing - WTP, STG & Boiler Auxiliaries	20	04OCT11	31OCT11	20														
H06N4452	Pre-Op Testing - Boiler - Ready for Startup	20	03OCT11	28OCT11	21														
H06N4453	Boiler Start-up & Begin Blowout	10	01NOV11	14NOV11	20														
<b>Remaining Hydromet Plant &amp; Infrastructure</b>																			
<b>PRE-PURCHASED EQUIPMENT</b>																			
H0PX6010	Bid & Award - Remaining Equipment / Materials	100	26APR10	10SEP10	60														
H0PX6050	Fabricate & Deliver - Remaining Equip / Material	200	05JUL10	18APR11	60														
<b>CONSTRUCTION</b>																			
H05C6010	Install Remaining Misc. Foundations & Slabs	80	27SEP10	24JAN11	20														
H05S6010	Erect Misc. Structures & Buildings	120	20DEC10	13JUN11	20														
H05M6010	Complete Remaining Plant Mech/Piping	120	22MAR11	05SEP11	20														
H05E6020	Complete Remaining Plant Elect/Inst'n	100	03MAY11	19SEP11	20														
<b>COMMISSIONING</b>																			
H06N6010	Pre-Op Testing - Misc Plant Infrastructure, etc	80	26JUL11	14NOV11	20														

Data Date 08SEP06  
Run Date 08SEP06 17:58

Activity  
Progress Bar  
Critical Activity

FHE1

FENIX Hydrometallurgical Expansion  
SKYE RESOURCES INC.

Sheet 5 of 5



LT-01 Report Layout

Date	Revision	Checked	Approved
08SEP06	Issued for Feasibility Study Report	DWD	AT